Public Works Master Project List for August 2011								
			Original Est.	Current Est.				
		Comp.	Completion	Completion				
Project	Description	Plan Goal	Date	Date	Latest Update			
					At Good Hope Circle, the walkover is			
					nearly complete. All that is lacking on			
					the structure are the pickets, hand			
	Replace the dune				railing, and showers. The waterline has			
	walkover structure				been installed and the sidewalk still			
	at Goodhope Circle,				needs to be installed. At Aquarius, the			
	and expand the				framing is complete, and planking is			
Dune Walkovers at	parking and replace				being installed. The parking lot and			
Goodhope and	the dune walkover				waterline work still need to be			
Aquarius Circles	at Aquarius Circle.	5.E	31-Aug	30-Sep	completed.			
	Construct a new							
Dune Walkover and	dune walkover and				All of the pilings have been installed, the			
Parking Lot at Gay	parking lot at Gay				contractor is framing the walkover			
Dawn Circle.	Dawn Circle	5.E	Unknown	10/31/2011	structure.			
					All of the signs have been installed, and			
					all but one of the beach accesses have			
	Install NO				NO OVERNIGHT PARKING pavement			
Implementation of No	OVERNIGHT				markings. The contractor stopped work			
Overnight Parking in	PARKING signs in				for the Labor Day holiday, and will finish			
Beach Accesses	beach accesses	5.E	31-Jul	8/12/2011	up afterwards.			
	Maintain landscape				The contractor is installing landscaping at			
Landscape work at Bay	at the bay ends of				the west end of Marlin Street. This bay			
street ends	the local streets	5.J	9/30/2011	9/30/2011	end has never had landscaping before.			

			I		
Tompkins Channel Dredge Installation of Benches	Perform maintenance dredge of the Tompkins Channel Install benches at the	5.W	9/30/2011	12/31/2011	The public comment period has ended with no adverse comments. We will be working with the Corp to see what the next step is toward getting the Individual Permit. The benches have been installed. They were paid for by the local residents and installed
at Cora Lee	west end of Cora Lee	5.J	8/31/2011	Complete	by the City.
	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations				The installation of the pipe at the bay end is on hold while we reconstruct the Palm St. boat ramp. We want to makell funds available until after the boat ramp project is complete. The valley gutters on the east side
Cora Lee Drainage	to enhance drainage	5.H	1/11/2010	9/30/2011	have been completed.
Evaluate street ends at the bay and determine the best use for each (formerly listed as	Inventory each west street end and determine its best				The Shoreline Task Force is still working on
Windsurf Access Points)	use to the City.	5.G	9/30/2010	TBD by SLTF	this.
	Implementing paid parking plan on Gulf Blvd and Beach				Staff is currently awaiting a proposal from Ampco Parking to have meters placed along Gulf Blvd and at the beach accesses. Ampco will fund all of the upfront costs and share
Parkng Meters	Accesses	4.R	8/30/2010	9/30/2011	revenue with the City.