

Public Works Master Project List for April 2010

Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update
Surf Circle Walkover	Construct a dune walkover at Surf Circle	5.B		5/22/2010	The contractor is almost finished with the decking. The next step will be to place the slats along the sides. After all work is completed, the contractor will regrade the site to its original form.
Storm Sewer Cleanup	Establish contract to perform cleanout of storm drains	6.L	3/9/2010	9/30/2010	The Laguna Madre Water District has approved the agreement and a P.O. has been entered to Finance. We are working to develop a priority list and schedule.
Cora Lee Drainage	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	5/21/2010	The valley gutter portion of this project is complete but the rip rap still needs to be placed at the west end of the street.
Locate and reconfigure office space for Transportation	Establish new location for transportation office personnel	6.J	1/18/2010	5/21/2010	There has been a delay associated with getting the doors and windows for this project, but it is our understanding that the doors have arrived.
Replacement of Channel Markers	Replace missing Channel Markers	5.I	2/1/2010	5/22/2010	The signs have finally arrived and we will meet with the contractor on the week of 5/10 to discuss installation.
WAVE Stops on Padre	Installation of WAVE bus shelters	4.K	12/25/2009	Complete	This project has been completed. There is still one shelter left that will be installed at a later date.

Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by BATF	This item has been discussed, but a final plan has yet to be completed.
Mulch on Medians	Add compost/mulch to barren areas of the entrance medians	3.7	2/27/2010	unknown due to stated delay	Mulch has been installed on the center medians along Padre Blvd. The medians at the causeway still have not been completed due to budget constraints.
Parking Meters	Implementing paid parking plan on Gulf Blvd and Beach Accesses	4.R	8/30/2010	8/30/2010	A meeting was held with a local company who is proposing to privately run a paid parking system along Gulf Blvd. and at the beach accesses. Under this scenario, the City would bear no cost and receive a portion of the revenue. We will schedule a workshop with the City Council to discuss.
Water Tower Repainting	Monitor the progress of this LMWD Project	3.7	2/12/2010	Complete	This project was completed, but there is an issue with the visibility of one of the umbrellas on the logo. Dan Quant from the CVB is working to get this resolved.
Removal of the old Fuel Tank from the City Hall Campus	Hire a contractor to dispose of the tank	n/a	6/30/2010	5/28/2010	A contractor has been hired to remove the tank. He should complete the removal during the first half of May. Afterwards, the slab will be removed.

Team (* denotes team leader)
Moya*, Fry
Moya*, Fry*
Moya*, Fry
Falcon, Arriaga
Fry, Moya
Moya, Arriaga*

BATF

Moya*, Fry,
Clarke

Department
Heads,
Trevino

LMWD

Moya*