Public Works Master Project List for February 2010					
			Original Est.	Current Est.	
		Comp.	Completion	Completion	
Project	Description	Plan Goal	Date	Date	Latest Update
Beach Re-	Utilize material from				
nourishment/Channel	a channel dredge to				The portion of this project that is within the
Dredge	renourish the beach	5.B	15-Mar		City limits has been completed.
Dieuge	Construct a dune	5.6	15 10101	Complete	city illines has been completed.
	walkover at Surf				A contract has been awarded. The
Surf Circle Walkover	Circle	5.B			contractor will start work after spring break.
	00.0			, 20	
	Place a bench and				
	sign on a piece of				
	property that was				
Esperanza Park	donated to the City	5.R	30-Sep	Complete	This project has been completed.
					At the 2/2 Council Masting a contract for
	Establish contract to				At the 3/3 Council Meeting, a contract for this work was signed by the Mayor. The
	perform cleanout of				contract will now be presented to the Laguna
Storm Sewer Cleanup	storm drains	6.L	9-Mar		Madre Water District for their approval.
Storm Sewer Cleanup	Storm drams	0.2	J Widi	30 3ср	Water District for their approval.
	Install rip-rap at the				
	end of the street to				this project has been delayed due to
Cora Lee Drainage	prevent erosion	5.H	11-Jan		complications with other projects.

	1	1	1	
Locate and reconfigure office space for Transportation	Establish new location for transportation office personnel	6.J	18-Jan	At the 3/3 Council Meeting, a budget amendment was executed that will allow the Facilities Division of P.W. to utilize the funds from the lease of the former STEC office in the Fire Station Building to remodel the space for occupation by the Transportation Division of Planning.
Replacement of Channel Markers	Replace missing Channel Markers	5.1	1-Feb	Bids have been received for both the purchase and installation of the Channel Markers. Staff has met with the Coast Guard about the numbers being out of sequence and the determination is to have the channel renumbered.
	Installation of WAVE			Two of the remaining three shelters slabs have been poured. These three shelters were delayed for the following reasons. At Schlitterbahn, staff had been waiting for the County to approve the installation (which occurred on 3/4). At the World Birding Center, the contractor had encountered numerous utility conflicts. He has since found a location where there are no utility conflicts. At the old Surf's Up site the property owner has decided not to go forward with the project. Transportation staff is currently seeking a new location for
WAVE Stops on Padre	bus shelters	4.K	12/25/2009	this shelter.

	T				
Evaluate street ends at					
the bay and determine	Inventory each west				The Bay Area Task Force discussed this at
the best use for each	street end and				their February Meeting. They are currently
(formerly listed as	determine its best				taking a photographic inventory of the street
Windsurf Access Points)	use to the City.	5.G	30-Sep	TBD	ends to bring back for their March meeting.
	Add compost/mulch				
	to barren areas of the				This project has been delayed due to the
Mulch on Medians	entrance medians	3.7	2/27/2010	TRD	rainy weather we have had all winter.
Train on medians	Implementing paid	3.7	2,2,72020		ramy weather we have had an whiten
	parking plan on Gulf				
	Blvd and Beach				A permit parking system has been
Parkng Meters	Accesses	4.R	8/30/2010	30-Aug	established on the side streets.
	Monitor the progress				This project has been delayed due to the
Water Tower Repainting	of this LMWD Project	3.7	12-Feb		rainy weather we have had all winter.
	Redesign Gulf Blvd. in				The final plan has been going through some
	anticipation of a				minor revisions at the termination points
	Bond Issue being				near Sunset and Harbor Streets. The final
Gulf Blvd. Re-design	passed		12/31/2009	15-Mar	schematic should be delivered in mid March.
Diagram Nata					
Please Note:	lina Maintonanaa haya	h			
			•	•	ney are ongoing functions.
Street Standards (Cross se	reconstructed.	eu with inpu	Trom the local	residents on a case	e by case basis as the City's streets are
Indivdual project sheets a		oct			
mulvuuai projett siieets a	ire avaliable upon requ	esi.			

Team
(* denotes team leader)
leader)
Trevino*,
Moya, Fry
Moya*, Fry
_
Moya*, Fry
Maya* Fr:*
Moya*, Fry*

Moya\*, Fry

Falcon, Arriaga Fry, Moya Moya, Arriaga\*

BATF	
Moya*, Fry, Clarke	
Ciarke	
Department	
Heads, Trevino	
TTEVITIO	
LMWD	