Public Works Master Project List for July 2010							
			Original Est.	Current Est.		Team	
Durtant		Comp.	Completion	Completion		(* denotes team	
Project	Description	Plan Goal	Date	Date	Latest Update	leader)	
	Reconstruction of						
	the walls and deck				An engineer has been contracted for plan		
Rehabilitation of the	of the the existing				development. Regulatory agencies have		
Palm Street Boatramp	ramp.	5.1	9/30/2010	9/30/2010	also been contacted regaring the project.	Fry*	
					The contractor has acknowledged that there		
Replacement of Channel	Replace missing				are a few signs that still need to be put up.		
Markers	Channel Markers	5.1	2/1/2010	Complete	He has agreed to install them.	Fry*, Moya	
Widi Kers	Placement of No	5.1	2/1/2010	complete		TTY , WOya	
	Parking signs along						
Installation of No Parking							
Signs along Gulf Blvd.	intersections	4.R	7/2/2010	Complete	This project has been completed.	Moya*	
Signs along Guil bivu.	Intersections	4.1	77272010	complete	This project has been completed.	lviOya	
Removal and	These items were						
replacement of Beach	removed from the						
Barrels, Flag Warning	beach in						
Signs and Mobi Mats	anticipation of				Everything except for the flag warning		
due to high tides	Hurricane Alex.	n/a	7/9/2010	8/13/2010	signs have been re-installed.	Moya*	
due to high tides	Humcalle Alex.	11/d	7/9/2010	8/13/2010	signs have been re-installed.	lviOya	
	Compile and						
	digitize the City						
	Limits along with all						
Creation of a City	of the annexations						
					The digitzed many have been converted		
Limits layer for the GIS	and use them to	6.0	7/46/2010	Constant	The digitzed maps have been converted	<b>F</b> . *	
system	create a GIS layer	6.B	7/16/2010	Complete	to a GIS layer.	Fry*	

	Public Works staff					
	has compiled a list					
	of storm sewer					
	collapses on Corral,					
	Swordfish,				All of the locations have been completed	
	Mezquite,				except for Mezquite because of the need	
	Huisache, Laguna,				for a junction box under the Laguna Blvd.	
Storm Sewer Repairs	and Carolyn.	6.L	7/23/2010	8/13/2010	sidewalk.	Moya*
			, _,	-, -,	The Water District has used up all of the	
					working hours that were allowed under this	
	Establish contract to				contract. More funding has been requested	
	perform cleanout of				in next year's Budget to continue this	
Storm Sewer Cleanup	storm drains	6.L	3/9/2010	Complete	project.	Moya*, Fry*
					The Bay Area Task Force has requested that a	
	Install rip-rap at the end of the street to				culvert be placed at the bay end of the	
	prevent erosion and				street. They have agreed to pay for it out of their funds. Because of the Palm St.	
	install valley gutters				Boatramp project, we are holding off on this	
	at various locations				culvert installation to ensure that the funds	
Cora Lee Drainage	to enhance drainage	5.H	1/11/2010	9/30/2010	will be available.	Moya*, Fry
			, ,			
Evaluate street ends at						
the bay and determine	Inventory each west					
the best use for each	street end and				The BATF has compiled a list of street ends	
(formerly listed as	determine its best	ГC	0/20/2010		with pictures, but they have not yet	DATE
Windsurf Access Points)	use to the City.	5.G	9/30/2010	TBD by BATF	determined a best use for each street end.	BATF
Traffic Calming	Install speed humps				Public Works staff is currently reviewing a list	
Measures	on an as needed basis	4.11	9/30/2010	9/30/2010	of requests for traffic calming devices.	Moya*

	Implementing paid parking plan on Gulf Blvd and Beach				After a presentation by a private vendor to the Council at a Workshop, the Council	Department Heads,
Parkng Meters	Accesses	4.R	8/30/2010	8/30/2010	decided to not use the private vendor.	Trevino
	Add compost/mulch				Mulch has been installed on the center medians along Padre Blvd. The medians at	
	to barren areas of the				the causeway still have not been completed	Moya*, Fry,
	entrance medians	3.7	2/27/2010		due to budget constraints.	Clarke