Public Works Master Project List for Sept 2013						
Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update	Team (* denotes team leader)
					•	
	Rehabilitation of sections of					
	Gulf, Laguna, W. Campeche,					
	W. Acapulco and E.				Bids were opened on 7-26-13. Contract	
	Morningside. Also includes	4.F, 4.G,			was awarded on 7-29-13 and contractor	
	reconstruction and addition of	4.H, 4.O,			will begin work 8-12-13. Heavy rain has	
2012-13 Street Paving	sidewalks / curb & gutter for	4.P, 4.Q,			delayed contractor pushing completion	*Newman,
Project	E. Huisache	4.R, 4.S	9/30/2013	10/30/2013	dates out.	Moya
	Design and construction plans				Preliminary design underway. Gulf	
	for Gulf Boulevard including	4.F, 4.G,			Boulevard Focus group has approved	
	raised sidewalk, parking and	4.H, 4.O,			preliminary design to move forward to	
2012-13 Street Paving	pavement improvements	4.P, 4.Q,			public meeting when minor revisions are	
Project	from Sunset to Gardenia	4.R, 4.S	11/30/2013	12/31/2013	done.	*Newman
	Contracting with LMWD for	,	==, ==, ====			
	cleaning of storm drains in the					
Storm Drain Cleaning	City	5.H, 5.J	9/30/2013	9/15/2013	Work completed	*Moya
Palm Tree Trimming	•	·			·	,
Project	Trim Palm Trees	5.J	9/30/2013	9/30/2013	Contractor completedcontract work.	*Moya
					RFQ for inspection services advertised 7-	
Inspect and Repair					25-13 and was again advertised on 7-31-	*Newman
Pedestrian Walkway	Inspection and repair of				13. Qualification statements are due to	(inspection),
under Queen Isabella	walkway so it can be				Public Works 8-8-13. Contracts under	*Moya
Memorial Causeway	reopened for public use	4.H, 5.U	10/31/2013	12/31/2013	negotiation.	(repair)
	Implementation of a plan for					
	paid parking on Gulf				Evaluation of street condition and	
Beach User Fee and	Boulevard and Beach				potential for parking improvements	
Parking Improvements	Accesses	4.R	8/31/2010	12/31/2013	underway.	*Newman