Public Works Master Project List for Oct 2013						
		Comp. Plan	Original Est. Completion	Current Est. Completion		Team (* denotes team
Project	Description	Goal	Date	Date	Latest Update	leader)
	Rehabilitation of sections of					
	Gulf, Laguna, W. Campeche,					
	W. Acapulco and E.				Bids were opened on 7-26-13. Contract	
	Morningside. Also includes	4.F, 4.G,			was awarded on 7-29-13 and contractor	
	reconstruction and addition	4.H, 4.O,			will begin work 8-12-13. Heavy rain has	
2012-13 Street Paving	of sidewalks / curb & gutter	4.P, 4.Q,			delayed contractor pushing completion	*Newman,
Project	for E. Huisache	4.R, 4.S	9/30/2013	11/30/2013	dates out.	Moya
	Design and construction					
	plans for Gulf Boulevard				Preliminary design underway. Gulf	
	including raised sidewalk,	4.F, 4.G,			Boulevard Focus group has approved	
	parking and pavement	4.H, 4.O,			preliminary design to move forward to	
2012-13 Street Paving	improvements from Sunset	4.P, 4.Q,			public meeting when minor revisions	
Project	to Gardenia	4.R, 4.S	11/30/2013	12/31/2013	are done.	*Newman
Palm Tree Trimming					FY 13-14 trimming of remaining trees.	
Project	Trim Palm Trees	5.J	12/1/2013	10/31/2013	Contractor completed contract work.	*Moya
Inspect and Repair					Contract negotiated and authorization	*Newman
Pedestrian Walkway	Inspection and repair of				from council received. Contract to	(inspection),
under Queen Isabella	walkway so it can be				begin with initial reporting due mid	*Moya
Memorial Causeway	reopened for public use	4.H, 5.U	10/31/2013	12/31/2013	November 2013.	(repair)
	Implementation of a plan for	, כ		,, _010		(/
Beach User Fee and	paid parking on Gulf				Evaluation of street condition and	
Parking	Boulevard and Beach				potential for parking improvements	
Improvements	Accesses	4.R	8/31/2010	12/31/2013	underway.	*Newman