

## Public Works Master Project List for March 2010

Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update
Surf Circle Walkover	Construct a dune walkover at Surf Circle	5.B		5/22/2010	The contractor has started grading the site and the pile driving should begin the week of 4/5
Storm Sewer Cleanup	Establish contract to perform cleanout of storm drains	6.L	3/9/2010	9/30/2010	At the 3/3 Council Meeting, a contract for this work was signed by the Mayor. The contract will now be presented to the Laguna Madre Water District for their approval.
Cora Lee Drainage	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	3/31/2010	Valley gutters have been installed at various points along Cora Lee.
Locate and reconfigure office space for Transportation	Establish new location for transportation office personnel	6.J	1/18/2010	4/30/2010	The office space still needs to be painted and the windows and doors still need to be installed.
Replacement of Channel Markers	Replace missing Channel Markers	5.I	2/1/2010	5/22/2010	Staff is waiting for the arrival of the new signs. Upon arrival, the contractor will start work.
WAVE Stops on Padre	Installation of WAVE bus shelters	4.K	12/25/2009	unknown due to stated delay	10 of 11 shelters have been installed. The final bus shelter is on hold while a decision is made on whether or not to spend funds to create a remote beach parking lot. Final clean up work continues at the installed shelters.

Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by BATF	The March BATF Meeting was not held due to a lack of a quorum. A volunteer member of the Task Force has inventoried the street ends, and this item will be discussed at their April Meeting.
Mulch on Medians	Add compost/mulch to barren areas of the entrance medians	3.7	2/27/2010	unknown due to stated delay	This project has been delayed due to the rainy weather we have had all winter. Due to the reduced income from sales tax, this project has been placed on hold.
Parking Meters	Implementing paid parking plan on Gulf Blvd and Beach Accesses	4.R	8/30/2010	8/30/2010	A permit parking system has been established on the side streets. Staff is now looking in to ways that the City can provide remote overflow parking. A strategy is also being developed to implement paid parking along Gulf Blvd.
Water Tower Repainting	Monitor the progress of this LMWD Project	3.7	2/12/2010	4/30/2010	This project has been delayed due to the rainy weather we have had all winter.
Gulf Blvd. Re-design	Redesign Gulf Blvd. in anticipation of a Bond Issue being passed		12/31/2009	Complete	The final concept plan has been completed and delivered.

<b>Team</b> (* denotes team leader)
Moya*, Fry
Moya*, Fry*
Moya*, Fry
Falcon, Arriaga
Fry, Moya
Moya, Arriaga*

BATF

Moya\*, Fry,  
Clarke

Department  
Heads,  
Trevino

LMWD

HNTB