			Original Est.	Current Est.	
		Comp.	Completion	Completion	
Project	Description	Plan Goal	Date	Date	Latest Update
					Public Works Staff have re-painted the gazebos and playground equipment at the Turtle Park. The flower beds have also been reworked, new sod addeed, and the parking lots were sealed and re- striped. At the Water Tower Park, a new basketball goal was installed. It was changed to face east in order to lessen the chance of loose balls being thrown into the childrens play area. The palms were trimmed and additional bordering
Rehabilitation of the	General clean up of				was added to contain the pea gravel in
City's parks	the parks	5.S	1/31/2011	Complete	the playground areas.
Rehabilitation of the Palm Street Boatramp	Reconstruction of the walls and deck of the the existing ramp.	5.1	9/30/2010	2/28/2011	The contractor has removed the mud in preparation of the placement of a limestone base. High winds from the recent cold snaps have caused higher than normal tides. As soon as the weather improves, the contractor will resume work.
rann Sueer Duariailip	Facilitate the	J.I	5/ 50/ 2010	2/20/2011	
	placement of sand on the beach as a result of the dredging of the ship				The contractor was delayed because the original dredge boat struck the south jetty as it was entering port. A new dredge has arrived and is currently
Beach ReNourishment	channel	5.E	2/28/2011	2/28/2011	working.

	Trim City owned				Staff is currently soliciting bids for this
Palm Tree Trimming	trees.	N/A	5/30/2011	5/30/2011	project.
	Maintain landscape				A contract was awarded and the work
Landscape work at Bay					has begun. The contractor has received
street ends	the local streets	5.J	9/30/2011	9/30/2011	numerous compliments on his work.
street enus		<b>D</b> .J	9/30/2011	9/30/2011	
	Install rip-rap at the				
	end of the street to				The installation of the pipe at the bay end is
	prevent erosion and				on hold while we reconstruct the Palm St.
	install valley gutters at various locations				boat ramp. We want to make sure that we have all funds available until after the boat
Cora Lee Drainage	to enhance drainage	5.H	1/11/2010	9/30/2011	ramp project is complete.
COId Lee Dialilage	to enhance drainage	5.11	1/11/2010	3/30/2011	
	Perform maintenance				The preliminary plans for the dredge have
Tompkins Channel	dredge of the				been completed in house. The plans will be
Dredge	Tompkins Channel	5.W	9/30/2011	9/30/2011	sent to the Corp of Engineers for review.
Evaluate street ends at					
the bay and determine	Inventory each west				
the best use for each	street end and				The BATF has compiled a list of street ends
(formerly listed as	determine its best				with pictures, but they have not yet
Windsurf Access Points)	use to the City.	5.G	9/30/2010	TBD by BATF	determined a best use for each street end.
					Speed humps were placed on Saturn Street
					using parts left over from previous projects.
					These were placed after receipt of a petition
					from many area residents. Currently there
					are not enough left over pieces to do
Traffic Calming	Install speed humps				another street without purchasing additional
	on an as needed basis	4.11	9/30/2010	9/30/2011	parts.

	Implementing paid parking plan on Gulf Blvd and Beach				Staff is considering ways to implement a pilot project at the City's busiest beach access points. A complete lack of funding is
Parkng Meters	Accesses	4.R	8/30/2010	9/30/2011	hampering efforts.
					Mulch has been installed on the center
	Add compost/mulch				medians along Padre Blvd. The medians at
	to barren areas of the			unknown due to	the causeway still have not been completed
Mulch on Medians	entrance medians	3.7	2/27/2010	stated dely	due to budget constraints.

Team
(* denotes team
leader)
Fry*, Moya
, , . , <del>.</del>
Trevino*,
Moya

i	7	
Fry, Moya*		
11y, 1vi0ya	4	
Moya*, Fry		
, , ,	4	
· · ·		
Moya*, Fry		
-ry*		
,		
ATF		
	-	
Moya*		

Department
Heads,
Trevino
Moya*, Fry,
Clarke