Public Works Master Project List for March 2011					
			Original Est.	Current Est.	
		Comp.	Completion	Completion	
Project	Description	Plan Goal	Date	Date	Latest Update
Phase II, 2010-2011 Street Maintenance	Rehabilitate alligator cracked portions of Gulf Blvd, Laguna Blvd, E. Sunset Dr, and E.				Plans for this project were developed in house based on the recommended streets that were presented to the Council during the budget process last year. The project has been advertised and bids will be received on April 13th. A recommendation for award will be presented to the Council during the 2nd
Project	Aries St.	4.P	1-Jun-11	6/1/2011	meeting in April.
Consolidation of Beach	Combining Beach Warning Signs and prohibition symbol signs onto one pole that also displays the local address and name of the nearest Beach		2/4/2044	Complete	About half of the poles have been placed to date. Signs have been received, and will continue being mounted onto the 8"x8" poles. Once all of the new signs are up, the old signs will be removed and
Signage	Access cul-de-sac.	5.E	3/1/2011	Complete	sold.  Construction on the boat ramp is
Rehabilitation of the	Reconstruction of the walls and deck of the the existing				complete. The contractor still has to place and shape the stone rip-rap at the end of the ramp and perform general
Palm Street Boatramp	ramp.	5.1	9/30/2010	Complete	clean up of the area.

					The contractor has started on the south
	Trim City owned				end of the City and is working his way
Palm Tree Trimming	trees.	N/A	5/30/2011	5/30/2011	north.
		<u> </u>			
	Maintain landscape				
Landscape work at Bay	at the bay ends of				The contractor has received numerous
street ends	the local streets	5.J	9/30/2011	9/30/2011	compliments on his work.
					·
	Install rip-rap at the				The installation of the pipe at the bay end is
	end of the street to				on hold while we reconstruct the Palm St.
	prevent erosion and				boat ramp. We want to makell funds
	install valley gutters				available until after the boat ramp project is
	at various locations				complete. The valley gutters on the east side
Cora Lee Drainage	to enhance drainage	5.H	1/11/2010	9/30/2011	have been completed.
Tompkins Channel Dredge	Perform maintenance dredge of the Tompkins Channel	5.W	9/30/2011	9/30/2011	The project administrator has sent a letter stating that the project will be handled under an Individual Permit rather than a Nationwide Permit. The letter also had a list of changes that they requested. I have resubmitted the drawings along with a letter appealing to them to change their determination in hopes that is will make the project happen faster.
					The Shoreline Task Force is taking on this task. At their last meeting, they split into
Evaluate street ends at					teams and assigned themselves different bay
the bay and determine	Inventory each west				street ends. Each team is supposed to
the best use for each	street end and				present their evaluation and
(formerly listed as	determine its best				recommendations for each bay street end at
Windsurf Access Points)	use to the City.	5.G	9/30/2010	TBD by STF	the next meeting.

					Currently there are not enough left over
					pieces of speed cushions to do another
					street without purchasing additional parts.
Traffic Calming	Install speed humps				This project was not funded in this year's
Measures	on an as needed basis	4.11	9/30/2010	9/30/2011	Budget
	Implementing paid				Staff is considering ways to implement a pilot
	parking plan on Gulf				project at the City's busiest beach access
	Blvd and Beach				points. A complete lack of funding is
Parkng Meters	Accesses	4.R	8/30/2010	9/30/2011	hampering efforts.