

Public Works Master Project List for Nov 2013						
Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update	Team (* denotes team leader)
2012-13 Street Paving Project	Rehabilitation of sections of Gulf, Laguna, W. Campeche, W. Acapulco and E. Morningside. Also includes reconstruction and addition of sidewalks / curb & gutter for E. Huisache	4.F, 4.G, 4.H, 4.O, 4.P, 4.Q, 4.R, 4.S	9/30/2013	12/31/2013	Work is substantially complete. Contractor has punch list items to complete before final release of retainage on contract.	*Newman, Moya
2012-13 Street Paving Project	Design and construction plans for Gulf Boulevard including raised sidewalk, parking and pavement improvements from Sunset to Gardenia. Amendment pending for design of Sunset.	4.F, 4.G, 4.H, 4.O, 4.P, 4.Q, 4.R, 4.S	11/30/2013	4/30/2014	90% Plans have been submitted for preliminary review and comments returned to the consultant. Final plans will be submitted by mid-December, however, a contract amendment requested by Council for an additional street design for Sunset will push design completion through January, with construction in April 2014	*Newman
Inspect and Repair Pedestrian Walkway under Queen Isabella Memorial Causeway	Inspection and repair of walkway so it can be reopened for public use	4.H, 5.U	10/31/2013	12/31/2013	Initial inspection complete and report submitted. Phase II inspections will take place mid-December with recommendations for repair to follow.	*Newman (inspection), *Moya (repair)
Beach User Fee and Parking Improvements	Implementation of a plan for paid parking on Gulf Boulevard and Beach Accesses	4.R	8/31/2010	12/31/2013	Evaluation of street condition and potential for parking improvements is complete and has been submitted to Council. No action on BUF from Council. No further activity will occur on paid parking until adopted by Council.	*Newman