Public Works Master Project List for Dec 2013						
Duningt	Description	Comp.	Original Est. Completion	Current Est. Completion		Team (* denotes team
Project	Description	Goal	Date	Date	Latest Update	leader)
	Rehabilitation of sections of Gulf, Laguna, W. Campeche, W. Acapulco and E. Morningside. Also includes reconstruction and addition	4.F, 4.G, 4.H, 4.O,			Work is substantially complete. Contractor has punch list items to	
2012-13 Street Paving	of sidewalks / curb & gutter	4.P, 4.Q,			complete before final release of	
Project	for E. Huisache	4.R, 4.S	9/30/2013	12/31/2013	retainage on contract.	*Moya
2012-13 Street Paving Project	Design and construction plans for Gulf Boulevard including raised sidewalk, parking and pavement improvements from Sunset to Gardenia. Amendment pending for design of Sunset.	4.F, 4.G, 4.H, 4.O, 4.P, 4.Q, 4.R, 4.S	11/30/2013	4/30/2014	90% Plans have been submitted for preliminary review and comments returned to the consultant. Final plans will be submitted by mid-December, however, a contract amendment requested by Council for an additional street design for Sunset will push design completion through January, with construction in April 2014	*Moya
Inspect and Repair Pedestrian Walkway under Queen Isabella Memorial Causeway	Inspection and repair of walkway so it can be reopened for public use	4.H, 5.U	10/31/2013	12/31/2013	Initial inspection complete and report submitted. Phase II inspections will take place mid-December with recommendations for repair to follow.	*Moya
Beach User Fee and Parking Improvements	Implementation of a plan for paid parking on Gulf Boulevard and Beach Accesses	4.R	8/31/2010	12/31/2013	Evaluation of street condition and potential for parking improvements is complete and has been submitted to Council. No action on BUF from Council. No further activity will occur on paid parking until adopted by Council.	*Moya