	Public Works Master Project List for September 2011					
			Original Est.	Current Est.		
		Comp.	Completion	Completion		
Project	Description	Plan Goal	Date	Date	Latest Update	
Dune Walkovers at	Replace the dune walkover structure at Goodhope Circle, and expand the parking and replace					
Goodhope and	the dune walkover					
Aguarius Circles	at Aquarius Circle.	5.E	31-Aug	30-Sep	These projects have been completed.	
Dune Walkover and	Construct a new				The contractor is waiting on the materials for the retaining wall. Otherwise, the walkover structure is	
Parking Lot at Gay	parking lot at Gay				nearly complete and the parking lot is	
Dawn Circle.	Dawn Circle	5.E	Unknown	10/31/2011	about 45% complete.	
Implementation of No Overnight Parking in Beach Accesses	Install NO OVERNIGHT PARKING signs in beach accesses	5.E	31-Jul	8/12/2011	This project has been completed.	
Landscape work at Bay street ends	Maintain landscape at the bay ends of the local streets	5.J	9/30/2011	9/30/2011	This project has been completed.	
Tompkins Channel Dredge	Perform maintenance dredge of the Tompkins Channel	5.W	9/30/2011	12/31/2011	We are waiting on the Corp to issue a Statement of Findings (SOF) before we can proceed to the next step.	

Installation of Benches at Cora Lee	Install benches at the west end of Cora Lee	5.J	8/31/2011	Complete	This project has been completed.
at cora zec	West end of Cord Lee	3.3	0/31/2011	Complete	This project has been completed.
	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations				The installation of the pipe at the bay end is on hold while we reconstruct the Palm St. boat ramp. We want to makell funds available until after the boat ramp project is complete. The valley gutters on the east side
Cora Lee Drainage	to enhance drainage	5.H	1/11/2010	9/30/2011	have been completed.
Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by SLTF	The Shoreline Task Force is still working on this.
	Implementing paid parking plan on Gulf Blvd and Beach				Staff is currently awaiting a proposal from Ampco Parking to have meters placed along Gulf Blvd and at the beach accesses. Ampco will fund all of the upfront costs and share
Parkng Meters	Accesses	4.R	8/30/2010	9/30/2011	revenue with the City.

Team					
(* denotes team					
leader)					
Fry*, Moya,					
Trevino					
Fry*, Moya,					
Trevino					
Movo* 5					
Moya*, Fry					
Moya*, Fry					
Fry*					

Moya*, Fry

Moya*, Fry

SLTF

Department Heads, Trevino