

## Public Works Master Project List for May 2010

Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update	Team (* denotes team leader)
Water Tower Park Repairs	The contractor who painted the water tower damaged the sidewalks, driveways and shade structure slabs around the park during the project.	n/a	6/30/2010	Complete	The contractor repaired the damaged concrete and brick paver areas.	Moya*
Police Vehicle Canopy	Assist the PD with the hiring of a contractor to rebuild the police parking canopy that was destroyed by Hurricane Dolly	n/a	6/30/2010	Complete	This project was delayed due to Hurricane Alex, but has since been completed.	Moya*
Replacement of Channel Markers	Replace missing Channel Markers	5.I	2/1/2010	Complete	This project was previously declared as complete, but a ride through of the channel by staff and BATF members has revealed that there are a few signs that have not been put up yet.	Fry*, Moya
Installation of No Parking Signs along Gulf Blvd.	Placement of No Parking signs along Gulf Blvd. at intersections		7/2/2010	8/2/2010	This project was delayed by Hurricane Alex. The standing groundwater has made it difficult to drill the holes in the ground to set the posts. The situation continues due to Tropical Depression #2	Moya*

Removal and replacement of Beach Barrels, Flag Warning Signs and Mobi Mats due to high tides	These items were removed from the beach in anticipation of Hurricane Alex.	n/a	7/9/2010	7/16/2010	Immediately following the Hurricane, the focus was on beach cleaning and the replacement of the trash barrels. The following week, Tropical Depression #2 kept the tides high and caused a delay in this project.	Moya*
Creation of a City Limits layer for the GIS system	Compile and digitize the City Limits along with all of the annexations and use them to create a GIS layer		7/16/2010	7/16/2010	Staff has digitized all of the annexations into AutoCAD and the information has been sent to a GIS contractor to be converted into a GIS format.	Fry*
Storm Sewer Repairs	Public Works staff has compiled a list of storm sewer collapses on Corral, Swordfish, Mezquite, Huisache, Laguna, and Carolyn.		7/23/2010	7/23/2010	Bids have been received, and a contractor has been hired, but this project has been delayed due to the tropical weather this month.	Moya*
Storm Sewer Cleanup	Establish contract to perform cleanout of storm drains	6.L	3/9/2010	9/30/2010	The Water District has been working in the Entertainment District	Moya*, Fry*
Cora Lee Drainage	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	9/30/2010	The Bay Area Task Force has requested that a culvert be placed at the bay end of the street. They have agreed to pay for it out of their funds.	Moya*, Fry

Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by BATF	The BATF has compiled a list of street ends with pictures, but they have not yet determined a best use for each street end.	BATF
Traffic Calming Measures	Install speed humps on an as needed basis	4.11	9/30/2010	9/30/2010	Public Works staff is currently reviewing a list of requests for traffic calming devices. There appear to be enough odds and ends from last year's program to complete one more street. Funds for this year's program have been frozen due to the lack of sales tax income.	Moya*
Parkng Meters	Implementing paid parking plan on Gulf Blvd and Beach Accesses	4.R	8/30/2010	8/30/2010	After a presentation by a private vendor to the Council at a Workshop, the Council decided to not use the private vendor.	Department Heads, Trevino
Mulch on Medians	Add compost/mulch to barren areas of the entrance medians	3.7	2/27/2010	unknown due to stated dely	Mulch has been installed on the center medians along Padre Blvd. The medians at the causeway still have not been completed due to budget constraints.	Moya*, Fry, Clarke