

## Public Works Master Project List for October 2010

<b>Project</b>	<b>Description</b>	<b>Comp. Plan Goal</b>	<b>Original Est. Completion Date</b>	<b>Current Est. Completion Date</b>	<b>Latest Update</b>
Phase I, 2010-'11 Street Rehabilitation Project	Re-pave with concrete, the ends of the following streets: E. Morningside, E. Aries, E. Red Snapper, and E. Harbor		12/23/2010	12/23/2010	This project was broken out of the regular maintenance project because of damage to the streets caused by the torrential rains last summer. Staff has received bids for this project. These bids will be presented to Council in the November 17th meeting for award.
Repairs to center median lighting along Padre Blvd.	Rewiring, changing of some ballasts and changing of some bulbs.		10/30/2010	11/30/2010	Public Works crews and contractors replaced bulbs, ballasts, fuses and new wiring on the center median lights. Some in ground lights are pending crews will continue to work on them.
Rehabilitation of the Palm Street Boat ramp	Reconstruction of the walls and deck of the existing ramp.	5.I	9/30/2010	12/23/2010	Bids were received for this project on October 15th. All of the bids exceeded the engineer's estimate and the City's budget estimate. There were also irregularities with the bids which will likely cause the bids to be rejected. Upon acceptance of valid bids, this item will be brought before Council. The Coastal lease has been received.

Installation of Keep Texas Beautiful Signs	Install TxDOT issued Keep Texas Beautiful Signs at entry points to the Island	n/a	9/3/2010	Complete	These signs have been installed.
Installation of SPI Birding Center signs	Install TxDOT issued SPI Birding Center Signs at various points on the Island	n/a	9/3/2010	Complete	These signs have been installed.
Cora Lee Drainage	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	9/30/2011	The installation of the pipe at the bay end is on hold while we reconstruct the Palm St. boat ramp. We want to make sure that we have all funds available until after the boat ramp project is complete.
Tompkins Channel Dredge	Perform maintenance dredge of the Tompkins Channel	5.W	9/30/2011	9/30/2011	A proposal for plan development by HDR has been solicited. The General Land Office is processing the Miscellaneous Easement that will be required. The Corp of Engineers requirements will be complied with under the Nationwide Permit 35. Coastal lease was received last week.
Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by BATF	The BATF has compiled a list of street ends with pictures, but they have not yet determined a best use for each street end.

Traffic Calming Measures	Install speed humps on an as needed basis	4.11	9/30/2010	9/30/2011	Public Works staff is currently reviewing a list of requests for traffic calming devices.
Parking Meters	Implementing paid parking plan on Gulf Blvd and Beach Accesses	4.R	8/30/2010	9/30/2011	After a presentation by a private vendor to the Council at a Workshop, the Council decided to not use the private vendor.
Mulch on Medians	Add compost/mulch to barren areas of the entrance medians	3.7	2/27/2010	unknown due to stated delay	Mulch has been installed on the center medians along Padre Blvd. The medians at the causeway still have not been completed due to budget constraints.

<b>Team</b> (* denotes team leader)
Fry*

Moya*
Moya*
Moya*, Fry
Fry*
BATF

Moya*
Department Heads, Trevino
Moya*, Fry, Clarke