Public Works Master Project List for May 2011								
		Comp.	Original Est. Completion	Current Est. Completion				
Project	Description	Plan Goal	Date	Date	Latest Update			
Dune Walkovers at Goodhope and	Replace the dune walkover structure at Goodhope Circle, and expand the parking and replace the dune walkover		24 Aug	21	Bids are due for this project on June 10th. A recommendation to award a contract to the lowest competent bidder will be made to the Council during the			
Aquarius Circles	at Aquarius Circle.	5.E	31-Aug	31-Aug	second meeting of June. Weeds have been removed and sod has			
Butterfly Garden	Clean up the				been added along the sidewalk to provide a sharper appearance and make			
Improvements	Butterfly Garden	5.N	10-Jun	10-Jun	it easier to maintain.			

					This project was originally scheduled
					under a grant. It originally involved the
					installation of public restrooms. The
					neighboring property owner pleaded to
					the Council to delete the restrooms from
					this project. At that meeting, he stated
					that he would fund the project if the
					Council agreed to delete the restrooms.
					At that point, funding was diverted to
					replace walkovers at Good Hope and
					Aquarius Circles. In Late May, the
					neighbor indicated by email that he
					wanted to fund the project after it was
					completed. Due to the City's tight
					budget situation, there is no funding
	Construct a new				available to start this project. The
Dune Walkover and	dune walkover and				neighbor is out of the country. As soon
Parking Lot at Gay	parking lot at Gay				as we are able to contact him, we will
Dawn Circle.	Dawn Circle	5.E	Unknown	Unknown	resolve this situation.
	Rehabilitate				
	alligator cracked				
Dh II 2040 2044	portions of Gulf				
Phase II, 2010-2011	Blvd, Laguna Blvd,				The country story has so you lated you do
Street Maintenance	E. Sunset Dr, and E.	4 D	4 1 44	Camanlata	The contractor has completed work on
Project	Aries St.	4.P	1-Jun-11	Complete	this project.
Dalm Troc Trimming	Trim City owned	NI/A	E/20/2011	Complete	The contractor has completed work on
Palm Tree Trimming	trees.	N/A	5/30/2011	Complete	this project.
	Maintain landscape				
Landscape work at Bay	at the bay ends of				The contractor has received numerous
street ends	the local streets	5.J	9/30/2011	9/30/2011	compliments on his work.
		-	, ,	, , -	l · · · · · · · ·

Tompkins Channel Dredge	Perform maintenance dredge of the Tompkins Channel	5.W	9/30/2011	12/31/2011	This project has been through the five day USACE review period. It is now waiting to be published for a 30 day public comment period.
Cora Los Prainago	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations	5.H	1/11/2010	0/20/2011	The installation of the pipe at the bay end is on hold while we reconstruct the Palm St. boat ramp. We want to makell funds available until after the boat ramp project is complete. The valley gutters on the east side
Evaluate street ends at the bay and determine the best use for each (formerly listed as	Inventory each west street end and determine its best	5.П	1/11/2010	9/30/2011	have been completed. The Shoreline Task Force is taking on this task. At their last meeting, they split into teams and assigned themselves different bay street ends. Each team is supposed to present their evaluation and recommendations for each bay street end at
Windsurf Access Points)	use to the City.	5.G	9/30/2010	TBD by SLTF	the next meeting.
	Implementing paid parking plan on Gulf Blvd and Beach				Staff is looking at other budget line items to start this project. As soon as enough funds are identified, at least one multi space meter will be purchased and installed. At that point, staff will continue searching for funds
Parkng Meters	Accesses	4.R	8/30/2010	9/30/2011	to complete this project.

Team

(* denotes team leader)

Fry*, Moya, Trevino

Moya*

Fry*, Moya, Garza

Fry, Moya*

Moya*, Fry

Fry* Moya*, Fry SLTF Department Heads,

Trevino