	Public	Works	Master F	Project List	for June 2011
			Original Est.	Current Est.	
		Comp.	Completion	Completion	
Project	Description	Plan Goal	Date	Date	Latest Update
	Replace the dune				
	walkover structure				
	at Goodhope Circle,				A contract has been awarded for this
	and expand the				project. Work should begin in mid July.
Dune Walkovers at	parking and replace				Due to the busy summer, this project will
Goodhope and	the dune walkover				likely not be completed until the end of
Aquarius Circles	at Aquarius Circle.	5.E	31-Aug	30-Sep	September.
					Weeds have been removed and sod has
					been added along the sidewalk to
Butterfly Garden	Clean up the				provide a sharper appearance and make
Improvements	Butterfly Garden	5.N	10-Jun	Complete	it easier to maintain.
					This project has been funded and
					engineering work has resumed. It will be
	Construct a new				advertised locally for bid during the
Dune Walkover and	dune walkover and				month of July and we hope to award a
Parking Lot at Gay	parking lot at Gay				contract at the first Council meeting in
Dawn Circle.	Dawn Circle	5.E	Unknown	10/31/2011	August.
					The contractor has received numerous
					compliments on his work. He will soon
	Maintain landscape				be removing vegetation from the
Landscape work at Bay	at the bay ends of				planters that was damaged from the
street ends	the local streets	5.J	9/30/2011	9/30/2011	freeze and drought
					This project has been through the five day
	Perform maintenance				USACE review period. It is now waiting to be
Tompkins Channel	dredge of the				published for a 30 day public comment
Dredge	Tompkins Channel	5.W	9/30/2011	12/31/2011	period.

Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	9/30/2011	The installation of the pipe at the bay end is on hold while we reconstruct the Palm St. boat ramp. We want to makell funds available until after the boat ramp project is complete. The valley gutters on the east side have been completed.
Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by SLTF	The Shoreline Task Force is taking on this task. At their last meeting, they split into teams and assigned themselves different bay street ends. Each team is supposed to present their evaluation and recommendations for each bay street end at the next meeting.
Implementing paid parking plan on Gulf Blvd and Beach	4 R	8/30/2010	9/30/2011	Staff is looking at other budget line items to start this project. Staff is also reviewing our beach and dune plan with the GLO to make sure that this is an allowed use. As soon as we determine approval and identify funds, at least one multi space meter will be purchased and installed. At that point, staff will continue searching for funds to complete this project.
	end of the street to prevent erosion and install valley gutters at various locations to enhance drainage Inventory each west street end and determine its best use to the City. Implementing paid parking plan on Gulf	end of the street to prevent erosion and install valley gutters at various locations to enhance drainage 5.H Inventory each west street end and determine its best use to the City. 5.G Implementing paid parking plan on Gulf Blvd and Beach	end of the street to prevent erosion and install valley gutters at various locations to enhance drainage 5.H 1/11/2010 Inventory each west street end and determine its best use to the City. 5.G 9/30/2010 Implementing paid parking plan on Gulf Blvd and Beach	end of the street to prevent erosion and install valley gutters at various locations to enhance drainage 5.H 1/11/2010 9/30/2011 Inventory each west street end and determine its best use to the City. 5.G 9/30/2010 TBD by SLTF Implementing paid parking plan on Gulf Blvd and Beach

Team
(* denotes team
leader)
Fry*, Moya,
Trevino
Moya*
Fry*, Moya,
Trevino
Moya*, Fry
ivioya , i i y
Fry*
,

Moya*, Fry SLTF Department

Heads, Trevino