| Public Works Master Project List for May 2014 | | | | | | |
|--|---|--------------------|-------------------------------------|------------------------------------|--|------------------------------------|
| Project | Description | Comp. Plan Goal | Original Est. Completion Date | Current Est. Completion Date | Latest Update | Team (* denotes team leader) |
| • | • | | | | Work is complete. Final payment | |
| | Rehabilitation of sections of | | | | including retainage was issued Febeurary | |
| | Gulf, Laguna, W. Campeche, | | | | 5th. | |
| | W. Acapulco and E. | | | | | |
| | Morningside. Also includes | 4.F, 4.G, | | | | |
| | reconstruction and addition | 4.H, 4.O, | | | | |
| 2012-13 Street Paving | of sidewalks / curb & gutter | 4.P, 4.Q, | | | | |
| Project | for E. Huisache | 4.R, 4.S | 9/30/2013 | 12/31/2013 | | *Moya |
| | Design and construction plans | | | | On the May 7th City Council Meeting | |
| | for Gulf Boulevard including | | | | staff was given direction to bid the 2014 | |
| | raised sidewalk, parking and | | | | Stree Paving projct in 4 Options to decide what sections would be selected. | |
| | pavement improvements | 4.F, 4.G, | | | what sections would be selected. | |
| | from Sunset to Gardenia. | 4.H, 4.O, | | | | |
| 2013-14 Street Paving | Amendment pending for | 4.P, 4.Q, | | | | |
| Project | design of Sunset. | 4.R, 4.S | 11/30/2013 | 4/30/2014 | | *Moya |
| Inspect and Repair Pedestrian Walkway under Queen Isabella Memorial Causeway | Inspection and repair of walkway so it can be reopened for public use | 4.H, 5.U | 10/31/2013 | 12/31/2013 | Green Rubiano & Associates provided City Council the Phase II recommendations on the January 15th City Council Meeting. GRE will prepare bid document with several options for the repairs as instructed by City Council. | *Moya |
| Inspect and Repair Pedestrian Walkway at the Convention Center Beach User Fee and | Inspection and repair of walkway so it can be reopened for public use | 4.H, 5.U | | | Staff from Green Rubiano and Associates with the help of Public Works Staff did the structural assesment of the pedestrian walkway. | *Moya |
| | | | | | | |
| | | | | | Evaluation of street condition and | |
| | Implementation of a plan for | | | | potential for parking improvements is | |
| | Implementation of a plan for paid parking on Gulf | | | | complete and has been submitted to Council. No action on BUF from Council. | |
| | Boulevard and Beach | | | | No further activity will occur on paid | |
| Parking Improvements | | 4.R | 8/31/2010 | 12/31/2013 | parking until adopted by Council. | *Moya |