

Public Works Master Project List for April 2014

Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update	Team (* denotes team leader)
2013-14 Street Paving Project	Rehabilitation of sections of Gulf, Laguna, W. Campeche, W. Acapulco and E. Morningside. Also includes reconstruction and addition of sidewalks / curb & gutter for E. Huisache	4.F, 4.G, 4.H, 4.O, 4.P, 4.Q, 4.R, 4.S	9/30/2013	12/31/2013	Work is complete. Final payment including retainage was issued February 5th.	*Moya
2013-14 Street Paving Project	Design and construction plans for Gulf Boulevard including raised sidewalk, parking and pavement improvements from Sunset to Gardenia. Amendment pending for design of Sunset.	4.F, 4.G, 4.H, 4.O, 4.P, 4.Q, 4.R, 4.S	11/30/2013	4/30/2014	Kimley-Horn began finalizing plans for the 2014 Street Paving Project's following Streets: E. Sunset, Gulf Blvd, and Sunset to Constellation.	*Moya
Inspect and Repair Pedestrian Walkway under Queen Isabella Memorial Causeway	Inspection and repair of walkway so it can be reopened for public use	4.H, 5.U	10/31/2013	12/31/2013	Green Rubiano & Associates provided City Council the Phase II recommendations on the January 15th City Council Meeting. GRE will prepare bid document with several options for the repairs as instructed by City Council.	*Moya
Beach User Fee and Parking Improvements	Implementation of a plan for paid parking on Gulf Boulevard and Beach Accesses	4.R	8/31/2010	12/31/2013	Evaluation of street condition and potential for parking improvements is complete and has been submitted to Council. No action on BUF from Council. No further activity will occur on paid parking until adopted by Council.	*Moya