Droigst	Description	Comp. Plan	Original Est. Completion	Current Est. Completion		Team (* denotes tean
Project	Description	Goal	Date	Date	Latest Update	leader)
	Rehabilitation of sections of					
	Gulf, Laguna, W. Campeche,					
	W. Acapulco and E.					
	Morningside. Also includes	4.F, 4.G,				
	reconstruction and addition	4.H, 4.O,				
2013-14 Street Paving	of sidewalks / curb & gutter	4.P, 4.Q,				
Project	for E. Huisache	4.R, 4.S	9/30/2013	12/31/2013		*Moya
		, -		, - ,	G & T Paving began work on the Gulf	,
	Design and construction plans				Blvd Add-Alt 1 (Cora Lee to	
	for Gulf Boulevard including				Constellation). Contractor began the	
	raised sidewalk, parking and				demolition of existing landscaped	
	pavement improvements	4.F, 4.G,			islands.	
	from Sunset to Gardenia.	4.H, 4.O,				
2014 Street Paving	Amendment pending for	4.P, 4.Q,				
Project	design of Sunset.	4.R, 4.S	11/30/2013	4/30/2014		*Moya
Inspect and Repair					Green Rubiano & Associates provided City Council the Phase II recommendations on the January 15th	
Pedestrian Walkway	Inspection and repair of				City Council Meeting. GRE will prepare	
under Queen Isabella	walkway so it can be				bid document with several options for	
Memorial Causeway	reopened for public use	4.H, 5.U	10/31/2013	12/31/2013	the repairs as instructed by City Council.	*Moya
Inspect and Repair Pedestrian Walkway at the Convention Center	Inspection and repair of walkway so it can be reopened for public use	4.H, 5.U			Staff from Green Rubiano and Associates provided the City a cost estimate for the pedestrian walkway. Funding to be determined.	Jones/Moya
Beach User Fee and Parking Improvements	Implementation of a plan for paid parking on Gulf Boulevard and Beach Accesses	4.R	8/31/2010	12/31/2013	Evaluation of street condition and potential for parking improvements is complete and has been submitted to Council. No action on BUF from Council. No further activity will occur on paid parking until adopted by Council.	*Moya
	Reconstruction of sidewalks between Redsnapper and Dolphin & 6300 Padre Blvd	4.F, 4.G, 4.H, 4.O, 4.P, 4.Q, 4.R, 4.S	8/31/2010	10/14/2014	Los Fresnos Construction was awarded the contract for thePadre Blvd Sidewalk project. Total cost was \$34,155.86. Bryant Industrial was awarded Padre Blvd. Sidewalk Phase 1-A. Total cost was \$15,000.00. Scott Fry was the project engineer at a cost of \$2,300.00	*Moya

10/16/2014