		Comp. Plan	Original Est. Completion	Current Est. Completion		Team (* denotes team
Project	Description	Goal	Date	Date	Latest Update	leader)
2042 44 Chroat Daving	Rehabilitation of sections of Gulf, Laguna, W. Campeche, W. Acapulco and E. Morningside. Also includes reconstruction and addition	4.F, 4.G, 4.H, 4.O,			complete	
Project	of sidewalks / curb & gutter for E. Huisache	4.P, 4.Q, 4.R, 4.S	9/30/2013	12/31/2013		*Moya
2014 Street Paving	Design and construction plans for Gulf Boulevard including raised sidewalk, parking and pavement improvements from Sunset to Gardenia. Amendment pending for	4.F, 4.G, 4.H, 4.O, 4.P, 4.Q,	3/30/2013	12/31/2013	Contractor constructed landscaped island, valley gutter and sidewalks. They have over-layed from Constellation to Morningside. Crosswalks, pavers and some sidewalk sections are still pending.	ivioya
Project	design of Sunset.	4.R, 4.S	11/30/2013	4/30/2014		*Moya
Inspect and Repair Pedestrian Walkway under Queen Isabella Memorial Causeway	Inspection and repair of walkway so it can be reopened for public use	4.H, 5.U	10/31/2013	12/31/2013	Green Rubiano & Associates provided City Council the Phase II recommendations on the January 15th City Council Meeting. GRE will prepare bid document with several options for the repairs as instructed by City Council.	*Moya
Pedestrian Walkway at	Inspection and repair of walkway so it can be reopened for public use	4.H, 5.U			Staff from Green Rubiano and Associates provided the City a cost estimate for the pedestrian walkway. Funding to be determined.	Jones/Moya
Beach User Fee and	Implementation of a plan for paid parking on Gulf Boulevard and Beach				Evaluation of street condition and potential for parking improvements is complete and has been submitted to Council. No action on BUF from Council. No further activity will occur on paid	
	Accesses	4.R	8/31/2010	12/31/2013	parking until adopted by Council. Los Fresnos Construction completed the	*Moya
	Reconstruction of sidewalks between Redsnapper and	4.F, 4.G, 4.H, 4.O, 4.P, 4.Q,			sidewalk project between E. Redsnapper and Dolphin. Bryant Industrial began work, needs to pour concrete delayed by	
Padre Blvd Sidewalks	Dolphin & 6300 Padre Blvd	4.R, 4.S	8/31/2010	10/14/2014	rain.	*Moya