Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update	Team (* denotes team leader)
2013-14 Street Paving	Rehabilitation of sections of Gulf, Laguna, W. Campeche, W. Acapulco and E. Morningside. Also includes reconstruction and addition of sidewalks / curb & gutter	4.F, 4.G, 4.H, 4.O, 4.P, 4.Q,			complete	
Project	for E. Huisache	4.R, 4.S	9/30/2013	12/31/2013		*Moya
2014 Street Paving	Design and construction plans for Gulf Boulevard including raised sidewalk, parking and pavement improvements from Sunset to Gardenia. Amendment pending for	4.F, 4.G, 4.H, 4.O, 4.P, 4.Q,			Contractor has paved from Constellation to Morningside. The sidewalk, valley gutters and landscape corners were completed in this section as well.	
Project	design of Sunset.	4.R, 4.S	11/30/2013	4/30/2014		*Moya
Inspect and Repair Pedestrian Walkway under Queen Isabella Memorial Causeway	Inspection and repair of walkway so it can be reopened for public use	4.H, 5.U	10/31/2013	12/31/2013	Green Rubiano & Associates provided City Council the Phase II recommendations on the January 15th City Council Meeting. GRE will prepare bid document with several options for the repairs as instructed by City Council.	*Moya
Inspect and Repair Pedestrian Walkway at the Convention Center	Inspection and repair of walkway so it can be reopened for public use	4.H, 5.U			Staff from Green Rubiano and Associates provided the City a cost estimate for the pedestrian walkway. Funding to be determined.	Jones/Moya
Beach User Fee and Parking Improvements	Implementation of a plan for paid parking on Gulf Boulevard and Beach Accesses	4.R	8/31/2010	12/31/2013	Evaluation of street condition and potential for parking improvements is complete and has been submitted to Council. No action on BUF from Council. No further activity will occur on paid parking until adopted by Council.	*Moya
	Reconstruction of sidewalks between Redsnapper and Dolphin & 6300 Padre Blvd	4.F, 4.G, 4.H, 4.O, 4.P, 4.Q, 4.R, 4.S	8/31/2010	10/14/2014	Los Fresnos Construction completed the reconstruction of sidewalks between Redsnapper and Dolphin.	*Moya