

Public Works Master Project List for March 2011

Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update
Phase II, 2010-2011 Street Maintenance Project	Rehabilitate alligator cracked portions of Gulf Blvd, Laguna Blvd, E. Sunset Dr, and E. Aries St.	4.P	1-Jun-11	6/1/2011	Plans for this project were developed in house based on the recommended streets that were presented to the Council during the budget process last year. The project has been advertised and bids will be received on April 13th. A recommendation for award will be presented to the Council during the 2nd meeting in April.
Consolidation of Beach Signage	Combining Beach Warning Signs and prohibition symbol signs onto one pole that also displays the local address and name of the nearest Beach Access cul-de-sac.	5.E	3/1/2011	Complete	About half of the poles have been placed to date. Signs have been received, and will continue being mounted onto the 8"x8" poles. Once all of the new signs are up, the old signs will be removed and sold.
Rehabilitation of the Palm Street Boatramp	Reconstruction of the walls and deck of the the existing ramp.	5.I	9/30/2010	Complete	Construction on the boat ramp is complete. The contractor still has to place and shape the stone rip-rap at the end of the ramp and perform general clean up of the area.

Palm Tree Trimming	Trim City owned trees.	N/A	5/30/2011	5/30/2011	The contractor has started on the south end of the City and is working his way north.
Landscape work at Bay street ends	Maintain landscape at the bay ends of the local streets	5.J	9/30/2011	9/30/2011	The contractor has received numerous compliments on his work.
Cora Lee Drainage	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	9/30/2011	The installation of the pipe at the bay end is on hold while we reconstruct the Palm St. boat ramp. We want to make funds available until after the boat ramp project is complete. The valley gutters on the east side have been completed.
Tompkins Channel Dredge	Perform maintenance dredge of the Tompkins Channel	5.W	9/30/2011	9/30/2011	The project administrator has sent a letter stating that the project will be handled under an Individual Permit rather than a Nationwide Permit. The letter also had a list of changes that they requested. I have re-submitted the drawings along with a letter appealing to them to change their determination in hopes that it will make the project happen faster.
Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by STF	The Shoreline Task Force is taking on this task. At their last meeting, they split into teams and assigned themselves different bay street ends. Each team is supposed to present their evaluation and recommendations for each bay street end at the next meeting.

Traffic Calming Measures	Install speed humps on an as needed basis	4.11	9/30/2010	9/30/2011	Currently there are not enough left over pieces of speed cushions to do another street without purchasing additional parts. This project was not funded in this year's Budget
Parking Meters	Implementing paid parking plan on Gulf Blvd and Beach Accesses	4.R	8/30/2010	9/30/2011	Staff is considering ways to implement a pilot project at the City's busiest beach access points. A complete lack of funding is hampering efforts.

Team (* denotes team leader)
Fry*, Moya, Garza
Moya*, Trevino
Fry*, Moya

Fry, Moya*
Moya*, Fry
Moya*, Fry
Fry*
BATF

Moya*

Department
Heads,
Trevino