

Public Works Master Project List for May 2010

Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update	Team (* denotes team leader)
Water Tower Park Repairs	The contractor who painted the water tower damaged the sidewalks, driveways and shade structure slabs around the park during the project.	n/a	6/30/2010	6/30/2010	The contractor has removed the damaged concrete and placed the forms to make the necessary repairs. This work is being funded by the contractor.	Moya*
Surf Circle Walkover	Construct a dune walkover at Surf Circle	5.B		Complete		Moya*, Fry
Storm Sewer Cleanup	Establish contract to perform cleanout of storm drains	6.L	3/9/2010	9/30/2010	The Water District has cleared the storm drain along Esperanza Street and is workign on the line along Venus Street.	Moya*, Fry*
Cora Lee Drainage	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	Complete	The valley gutter portion of this project was completed, but the riprap portion of the end of the street will now be covered under the evaluation of the street ends by the Bay Area Task Force.	Moya*, Fry
Locate and reconfigure office space for Transportation	Establish new location for transportation office personnel	6.J	1/18/2010	Complete	The contractor has completed his work and the data/phone lines are being installed by City staff.	Falcon, Arriaga
Replacement of Channel Markers	Replace missing Channel Markers	5.I	2/1/2010	complete	This project was re-bid and has now been completed.	Fry, Moya

Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by BATF	This item has been discussed, but a final plan has yet to be completed.	BATF
Mulch on Medians	Add compost/mulch to barren areas of the entrance medians	3.7	2/27/2010	unknown due to stated delay	Mulch has been installed on the center medians along Padre Blvd. The medians at the causeway still have not been completed due to budget constraints.	Moya*, Fry, Clarke
Parking Meters	Implementing paid parking plan on Gulf Blvd and Beach Accesses	4.R	8/30/2010	8/30/2010	After a presentation by a private vendor to the Council at a Workshop, the Council decided to not use the private vendor.	Department Heads, Trevino
Water Tower Repainting	Monitor the progress of this LMWD Project	3.7	2/12/2010	Complete	This project was completed, but there is an issue with the visibility of one of the umbrellas on the logo. Dan Quant from the CVB is working to get this resolved.	LMWD
Removal of the old Fuel Tank from the City Hall Campus	Hire a contractor to dispose of the tank	n/a	6/30/2010	Complete		Moya*
Police Vehicle Canopy	Assist the PD with the hiring of a contractor to rebuild the police parking canopy that was destroyed by Hurricane Dolly	n/a	6/30/2010	6/30/2010	Contractor is fabricating the structure. Upon fabrication, it will be sent off to be hot dipped galvanized. The contractor is also working on setting the pilings to anchor the structure to.	Moya*
Traffic Calming Measures	Install speed humps on an as needed basis	4.11	9/30/2010	9/30/2010	Speed humps have been installed on E. Dolphin St. and E. Oleander St.	Moya*