

## Public Works Master Project List for December 2010

Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update
Holiday Lighting Project	Check, repair, install and remove holiday lights.		1/15/2011	Complete	This project is complete.
Phase I, 2010-'11 Street Rehabilitation Project	Re-pave with concrete, the ends of the following streets: E. Morningside, E. Aries, E. Red Snapper, and E. Harbor		12/23/2010	Complete	This project is complete.
Rehabilitation of the Palm Street Boatramp	Reconstruction of the walls and deck of the the existing ramp.	5.I	9/30/2010	1/28/2011	The contractor has demolished the old ramp and will soon begin making preparations for the installation of the new ramp.
Cora Lee Drainage	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	9/30/2011	The installation of the pipe at the bay end is on hold while we reconstruct the Palm St. boat ramp. We want to make sure that we have all funds available until after the boat ramp project is complete.

Tompkins Channel Dredge	Perform maintenance dredge of the Tompkins Channel	5.W	9/30/2011	9/30/2011	A Coastal Lease has been approved by the Texas GLO for this project. The Corp of Engineers is currently reviewing the project to see if it qualifies to be performed under the Nationwide Permit 35. If it does, it will make the permitting process much easier. Plans are being developed in house by the City.
Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by BATF	The BATF has compiled a list of street ends with pictures, but they have not yet determined a best use for each street end.
Traffic Calming Measures	Install speed humps on an as needed basis	4.11	9/30/2010	9/30/2011	Public Works staff is currently reviewing a list of requests for traffic calming devices. Due to the number of complaints about traffic leaving Blackbeard's, the left over speed humps from prior years will be used on Saturn Street.
Parking Meters	Implementing paid parking plan on Gulf Blvd and Beach Accesses	4.R	8/30/2010	9/30/2011	After a presentation by a private vendor to the Council at a Workshop, the Council decided to not use the private vendor. A plan is being put together that will involve a series of paid parking pilot projects at several of the Island's busiest beach accesses.

Mulch on Medians	Add compost/mulch to barren areas of the entrance medians	3.7	2/27/2010	unknown due to stated delay	Mulch has been installed on the center medians along Padre Blvd. The medians at the causeway still have not been completed due to budget constraints.
------------------	---	-----	-----------	-----------------------------	---

<b>Team</b> (* denotes team leader)
Moya*
Fry*, Moya
Fry*, Moya
Moya*, Fry

Fry\*

BATF

Moya\*

Department  
Heads,  
Trevino

