

Public Works Master Project List for February 2011

Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update
Consolidation of Beach Signage	Combining Beach Warning Signs and prohibition symbol signs onto one pole that also displays the local address and name of the nearest Beach Access cul-de-sac.	5.E	3/1/2011	3/8/2011	About half of the poles have been placed to date. Signs have been received, and will continue being mounted onto the 8"x8" poles. Once all of the new signs are up, the old signs will be removed and sold.
Rehabilitation of the Palm Street Boatramp	Reconstruction of the walls and deck of the the existing ramp.	5.I	9/30/2010	2/28/2011	Construction on the boat ramp is complete. The contractor still has to place and shape the stone rip-rap at the end of the ramp and perform general clean up of the area.
Beach ReNourishment	Facilitate the placement of sand on the beach as a result of the dredging of the ship channel	5.E	2/28/2011	Complete	The contractor has completed the portion of the re-nourishment that is located within the City Limits. They are now working in the County.
Palm Tree Trimming	Trim City owned trees.	N/A	5/30/2011	5/30/2011	Staff has awarded a contract for this project. The contractor will begin when the Spring Break crowds die down.

Landscape work at Bay street ends	Maintain landscape at the bay ends of the local streets	5.J	9/30/2011	9/30/2011	The contractor has received numerous compliments on his work.
Cora Lee Drainage	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	9/30/2011	The installation of the pipe at the bay end is on hold while we reconstruct the Palm St. boat ramp. We want to make sure that we have all funds available until after the boat ramp project is complete.
Tompkins Channel Dredge	Perform maintenance dredge of the Tompkins Channel	5.W	9/30/2011	9/30/2011	The plans were sent to the Corp of Engineers, and a response has been received that a project number has been assigned to the project. A project administrator was also assigned, and they are reviewing the plans.
Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by BATF	The BATF has compiled a list of street ends with pictures, but they have not yet determined a best use for each street end.
Traffic Calming Measures	Install speed humps on an as needed basis	4.11	9/30/2010	9/30/2011	Currently there are not enough left over pieces of speed cushions to do another street without purchasing additional parts. This project was not funded in this year's Budget
Parking Meters	Implementing paid parking plan on Gulf Blvd and Beach Accesses	4.R	8/30/2010	9/30/2011	Staff is considering ways to implement a pilot project at the City's busiest beach access points. A complete lack of funding is hampering efforts.

Mulch on Medians	Add compost/mulch to barren areas of the entrance medians	3.7	2/27/2010	unknown due to stated delay	Mulch has been installed on the center medians along Padre Blvd. The medians at the causeway still have not been completed due to budget constraints.
------------------	---	-----	-----------	-----------------------------	---

Team (* denotes team leader)
Moya*, Trevino
Fry*, Moya
Trevino*, Moya
Fry, Moya*

Moya*, Fry

Moya*, Fry

Fry*

BATF

Moya*

Department
Heads,
Trevino

