

Public Works Master Project List for July 2011

Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update
Dune Walkovers at Goodhope and Aquarius Circles	Replace the dune walkover structure at Goodhope Circle, and expand the parking and replace the dune walkover at Aquarius Circle.	5.E	31-Aug	30-Sep	To date, the pilings have been completed on the Good Hope project. The contractor has started framing the walkover. At Aquarius, the old walkover has been demolished, and the contractor has began placing the pilings.
Dune Walkover and Parking Lot at Gay Dawn Circle.	Construct a new dune walkover and parking lot at Gay Dawn Circle	5.E	Unknown	10/31/2011	This project was awarded during the first Council meeting in August. The contractor should start work soon.
Implementation of No Overnight Parking in Beach Accesses	Install NO OVERNIGHT PARKING signs in beach accesses	5.E	31-Jul	8/12/2011	The signs were ordered and should be here during the first or second week of August. This enhances access to the beach by eliminating overnight parking from condo guests. In the past, we have received complaints that many of the beach access spaces are occupied from the night before.
Landscape work at Bay street ends	Maintain landscape at the bay ends of the local streets	5.J	9/30/2011	9/30/2011	The contractor has received numerous compliments on his work. He will soon be removing vegetation from the planters that was damaged from the freeze and drought

Tompkins Channel Dredge	Perform maintenance dredge of the Tompkins Channel	5.W	9/30/2011	12/31/2011	This project has finally been published for public comment. Upon completion of the Public Comment Period, we will address any comments received.
Installation of Benches at Cora Lee	Install benches at the west end of Cora Lee	5.J	8/31/2011	8/31/2011	A group of property owners funded the purchase of benches for the end of their street. This group gained approval through the City Council for this project. The benches were ordered in June with a target arrival date of mid-July. There has been a delay in the manufacture of these benches, and they are now scheduled to arrive during the first week of August. As soon as they arrive, they will be installed by Public Works.
Cora Lee Drainage	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	9/30/2011	The installation of the pipe at the bay end is on hold while we reconstruct the Palm St. boat ramp. We want to make funds available until after the boat ramp project is complete. The valley gutters on the east side have been completed.
Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by SLTF	The Shoreline Task Force is still working on this.

Parkng Meters	Implementing paid parking plan on Gulf Blvd and Beach Accesses	4.R	8/30/2010	9/30/2011	Staff is looking at other budget line items to start this project. Staff is also reviewing our beach and dune plan with the GLO to make sure that this is an allowed use. As soon as we determine approval and identify funds, at least one multi space meter will be purchased and installed. At that point, staff will continue searching for funds to complete this project.
---------------	--	-----	-----------	-----------	---

Team (* denotes team leader)
Fry*, Moya, Trevino
Fry*, Moya, Trevino
Moya*, Fry
Moya*, Fry

Fry*

Moya*, Fry

Moya*, Fry

SLTF

Department
Heads,
Trevino