Public Works Master Project List for October 2012						
Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update	Team (* denotes team leader)
	Construction of					
	concrete sidewalks					
	with curb and					
	angle parking on					
	the west side of					
2012 Colf Block Charact	Gulf Blvd. from				Project was completed, all punch list	
2012 Gulf Blvd. Street	Constellation to	4 D 4 E	C /1 F /2012	0/24/2012	issues were addressed. Cost was lower	*1
Paving Project	Cora Lee	4. P,4. F	6/15/2012	8/31/2012	than budgeted.	*Jones, Moya
	9 streets that got				Contractor completed the work in	
	deleated from the				August. The following streets were	
	2011 Street Paving				paved: W. Retama, E. Amberjack, Lynda	
2011-2012 Street	Project and W.				Ln, E. Carolyn, E. Oleander, W. Pike, W.	
Maintenance Project	Retama	4.P	6/15/2012	8/15/2012	Lantana, E. Pike, and W. Tarpon.	* Moya
	Install concrete					
6.1 11 6 1	sidewalks along two					
Sidewalks on Padre	blocks excluding	4 -	5 /20 /2012	T 0.0		
Blvd	private driveways	4.F	5/30/2012	TBD		* Moya
					B&N Tractor Service was the low bidder	
					at \$14,580 for The Street End Landscape	
					and Maintenance Contract. He as done a	
					good job this past year and this will be his	
	Maintain landscape				third consecutive year. We had budgeted	
Landscape work at Bay	at the bay ends of				\$15,500 for the contract in 2012/2013	
street ends	the local streets	5.J	9/30/2012	11/2/2012	budget.	*Moya
					The bids for the Palm Tree Trimming Contract	
					are due Friday October 19, 2012 at 11:00	
Palm Tree Trimming	_		_		AM. Bids will be reviewed and awarded next	
Project	Trim Palm Trees	N/A	11/30/2012	11/27/2012	week.	Moya