Public Works Master Project List for December 2012						
			Original Est.	Current Est.		Team
		Comp.	Completion	Completion		(* denotes team
Project	Description	Plan Goal	Date	Date	Latest Update	leader)
	Construction of					
	concrete sidewalks					
	with curb and					
	angle parking on					
	the west side of					
	Gulf Blvd. from				Project was completed, all punch list	
2012 Gulf Blvd. Street	Constellation to				issues were addressed. Cost was lower	
Paving Project	Cora Lee	4. P,4. F	6/15/2012	8/31/2012	than budgeted.	*Jones, Moya
	9 streets that got				Contractor completed the work in	
	deleated from the				August. The following streets were	
	2011 Street Paving				paved: W. Retama, E. Amberjack, Lynda	
2011-2012 Street	Project and W.				Ln, E. Carolyn, E. Oleander, W. Pike, W.	
Maintenance Project	Retama	4.P	6/15/2012	8/15/2012	Lantana, E. Pike, and W. Tarpon.	* Moya
	Install consucts					
	Install concrete sidewalks along two					
Sidewalks on Padre	blocks excluding					
Blvd	private driveways	4.F	5/30/2012	TBD		* Moya
Diva	private arreways	7.1	3/30/2012	100		Ivioya
					B&N Tractor Service was the low bidder	
					at \$14,580 for The Street End Landscape	
					and Maintenance Contract. He as done a	
					good job this past year and this will be his	
	Maintain landscape				third consecutive year. We had budgeted	
Landscape work at Bay	at the bay ends of				\$15,500 for the contract in 2012/2013	
street ends	the local streets	5.J	9/30/2012	11/2/2012	budget.	*Moya
Dalm Trae Trime asia					Contractor completed the the triumpire of	
Palm Tree Trimming Project	Trim Palm Trees	N/A	11/30/2012	11/27/2012	Contractor completed the the trimming of 1500 palm trees on November 27th, 2012.	Moya
rioject	Tilli Fallii Hees	IN/A	11/30/2012	11/2//2012	1300 paint trees on November 27th, 2012.	iviOya