

Public Works Master Project List for Feb 2014						
Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update	Team (* denotes team leader)
2012-13 Street Paving Project	Rehabilitation of sections of Gulf, Laguna, W. Campeche, W. Acapulco and E. Morningside. Also includes reconstruction and addition of sidewalks / curb & gutter for E. Huisache	4.F, 4.G, 4.H, 4.O, 4.P, 4.Q, 4.R, 4.S	9/30/2013	12/31/2013	Work is complete. Final payment including retainage was issued February 5th.	*Moya
2012-13 Street Paving Project	Design and construction plans for Gulf Boulevard including raised sidewalk, parking and pavement improvements from Sunset to Gardenia. Amendment pending for design of Sunset.	4.F, 4.G, 4.H, 4.O, 4.P, 4.Q, 4.R, 4.S	11/30/2013	4/30/2014	Project on hold till new Public Works Director is hired-90% Plans have been submitted for preliminary review and comments returned to the consultant. Final plans will be submitted by mid-December, however, a contract amendment requested by Council for an additional street design for Sunset will push design completion through January, with construction in April 2014	*Moya
Inspect and Repair Pedestrian Walkway under Queen Isabella Memorial Causeway	Inspection and repair of walkway so it can be reopened for public use	4.H, 5.U	10/31/2013	12/31/2013	Green Rubiano & Associates provided City Council the Phase II recommendations on the January 15th City Council Meeting. GRE will prepare bid document with several options for the repairs as instructed by City Council.	*Moya
Beach User Fee and Parking Improvements	Implementation of a plan for paid parking on Gulf Boulevard and Beach Accesses	4.R	8/31/2010	12/31/2013	Evaluation of street condition and potential for parking improvements is complete and has been submitted to Council. No action on BUF from Council. No further activity will occur on paid parking until adopted by Council.	*Moya