

## Public Works Master Project List for October 2011

Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update
2011-2012 Street Maintenance Project	TBD	4.P	5/30/2012	5/30/2012	This project will likely consist of the reconstruction and widening of W. Retama once the Fire Station project is further along.
Sidewalks on Padre Blvd	Install concrete sidewalks along Padre Blvd from Morninside toward the south, excluding private driveways	4.F	5/30/2012	5/30/2012	This project is not funded.
Landscape work at Bay street ends	Maintain landscape at the bay ends of the local streets	5.J	9/30/2012	9/30/2012	Only one bid was received. We are evaluating our options at this point
Dune Walkover and Parking Lot at Gay Dawn Circle.	Construct a new dune walkover and parking lot at Gay Dawn Circle	5.E	Unknown	11/20/2011	The contractor still has to install the landscaping and plumbing fixtures. After that, the Texas Accessibility Standards inspector has to approve the project. This project was slightly delayed because a retaining wall was added as a change order.
Tompkins Channel Dredge	Perform maintenance dredge of the Tompkins Channel	5.W	9/30/2011	12/31/2011	The Corps has issued a permit and we have already advertised for bids. The bid opening is scheduled for November 16th.

Cora Lee Drainage	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	9/30/2012	The installation of the pipe at the bay end is on hold until we complete the Tompkins Channel Dredging. We want to make funds available until after the dredging project is complete. The valley gutters on the east side have been completed.
Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by SLTF	The Shoreline Task Force is still working on this.
Paid Parking at Beach Accesses	Implementing paid parking plan on Gulf Blvd and Beach Accesses	4.R	8/30/2010	2/28/2012	Staff has been authorized to negotiate with Ampco Parking to implement Paid Parking along Gulf Boulevard by the beginning of Spring Break.

<b>Team</b> (* denotes team leader)
Moya*
Moya*
Moya*
Fry*, Moya, Trevino
Fry*, Moya, Trevino, Jones

Moya\*

SLTF

Department  
Heads,  
Trevino