

Public Works Master Project List for March 2012

Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update
2012 Gulf Blvd. Street Paving Project	Construction of concrete sidewalks with curb and angle parking on the west side of Gulf Blvd. from Constellation to Cora Lee	4. P,4. F	6/15/2012	6/15/2012	Bid Opening was held on April 16th. City Council approved AGH Engineering and Staff's recommendation to award contract to G&T Paving in the amount of \$509,710.86 at the April 18th City Council Meeting.
2011-2012 Street Maintenance Project	9 streets that got deleated from the 2011 Street Paving Project and W. Retama	4.P	6/15/2012	6/15/2012	Bid Opening was held on April 16th. City Council approved AGH Engineering and Staff's recommendation to award contract to G&T Paving in the amount of \$509,710.86 at the April 18th City Council Meeting.
Sidewalks on Padre Blvd	Install concrete sidewalks along two blocks excluding private driveways	4.F	5/30/2012	TBD	Limited funding will take back to City Council at mid-year.
Landscape work at Bay street ends	Maintain landscape at the bay ends of the local streets	5.J	9/30/2012	11/2/2012	B&N was the low bidder at \$15,300 from November 2011 thru September 2012. Twice a month during fall and winter. Weekly during spring and summer months.

Dune Walkover and Parking Lot at Gay Dawn Circle.	Construct a new dune walkover and parking lot at Gay Dawn Circle	5.E	11/30/2011	12/15/2011	Project is complete
Tompkins Channel Dredge	Perform maintenance dredge of the Tompkins Channel	5.W	12/5/2011	4/5/2012	City Council awarded contract to Rodriguez Brothers on November 16 th Council Meeting for the low bid of \$275,000. Completed January 19, 2011
Dune Walkovers at Goodhope and Aquarius Circles	Replace the dune walkover structure at Goodhope Circle, and expand the parking and replace the dune walkover at Aquarius Circle.	5.E	31-Aug	30-Sep	These projects have been completed.
Implementation of No Overnight Parking in Beach Accesses	Install NO OVERNIGHT PARKING signs in beach accesses	5.E	31-Jul	8/12/2011	
Landscape work at Bay street ends	Maintain landscape at the bay ends of the local streets	5.J	9/30/2011	9/30/2011	
Installation of Benches at Cora Lee	Install benches at the west end of Cora Lee	5.J	8/31/2011	Complete	

Cora Lee Drainage	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	9/30/2012	The Plamt Strrep boat ramp project is complete.
Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by SLTF	The Shoreline Task Force is still working on this.
Paid Parking at Beach Accesses	Implementing paid parking plan on Gulf Blvd and Beach Accesses	4.R	8/30/2010	TBD	Staff is awaiting direction from City Council.
Gulf Circle Restrooms	TDLR Inspector conducted inspection for ADA Compliance	5.E	3/27/2012	TBD	Public Works Crew completed repairs indentified by the tour inspector for ADA compliance on the restrooms. F&D Construction poured new concrete ramp in front of the restrooms. For the total cost of \$1,750.00. Restriping of the handicap space will be done next month. the TDLR Inspector will submit papwerwork to Austin.

Team (* denotes team leader)
*Jones, Moya
* Moya
* Moya
*Moya

* Moya, Trevino
* Jones , Moya
* Moya, Trevino
Moya*, Fry
Moya*, Fry
Moya*, Fry

*Moya

SLTF

Department
Heads,
Trevino

Moya