

## Public Works Master Project List for July 2012

Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update
2012 Gulf Blvd. Street Paving Project	Construction of concrete sidewalks with curb and angle parking on the west side of Gulf Blvd. from Constellation to Cora Lee	4. P,4. F	6/15/2012	8/31/2012	The contractor has started constructing the sidewalk on the east side of Gulf and should be pouring concrete this afternoon. The parking spaces on the east side will be closed during the day for construction purposes but parking is available on the west side of Gulf Boulevard.
2011-2012 Street Maintenance Project	9 streets that got deleted from the 2011 Street Paving Project and W. Retama	4.P	6/15/2012	8/15/2012	The contractor returned to work the week of July 23 and constructed the two sidewalks on W. Retama that were pending. The street should open to traffic next week once the forms for the sidewalks are removed and the concrete is cured.
Sidewalks on Padre Blvd	Install concrete sidewalks along two blocks excluding private driveways	4.F	5/30/2012	TBD	
Landscape work at Bay street ends	Maintain landscape at the bay ends of the local streets	5.J	9/30/2012	11/2/2012	B&N was the low bidder at \$15,300 from November 2011 thru September 2012. Twice a month during fall and winter. Weekly during spring and summer months.

Dune Walkover and Parking Lot at Gay Dawn Circle.	Construct a new dune walkover and parking lot at Gay Dawn Circle	5.E	11/30/2011	12/15/2011	Project is complete	
Tompkins Channel Dredge	Perform maintenance dredge of the Tompkins Channel	5.W	12/5/2011	4/5/2012	City Council awarded contract to Rodriguez Brothers on November 16 th Council Meeting for the low bid of \$275,000. Completed January 19, 2011	
Dune Walkovers at Goodhope and Aquarius Circles	Replace the dune walkover structure at Goodhope Circle, and expand the parking and replace the dune walkover at Aquarius Circle.	5.E	31-Aug	30-Sep	These projects have been completed.	
Implementation of No Overnight Parking in Beach Accesses	Install NO OVERNIGHT PARKING signs in beach accesses	5.E	31-Jul	8/12/2011		This project has been completed.
Landscape work at Bay street ends	Maintain landscape at the bay ends of the local streets	5.J	9/30/2011	9/30/2011		This project has been completed.
Installation of Benches at Cora Lee	Install benches at the west end of Cora Lee	5.J	8/31/2011	Complete		This project has been completed.

Cora Lee Drainage	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	9/30/2012	The Plamt Strrep boat ramp project is complete.
Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by SLTF	The Shoreline Task Force is still working on this.
Paid Parking at Beach Accesses	Implementing paid parking plan on Gulf Blvd and Beach Accesses	4.R	8/30/2010	TBD	Staff is awaiting direction from City Council.
Gulf Circle Restrooms	TDLR Inspector conducted inspection for ADA Compliance	5.E	3/27/2012	TBD	All of the repairs for ADA Compliance have been completed. Final inspection has been conducted by TDLR Inspector.

<b>Team</b> (* denotes team leader)
*Jones, Moya
* Moya
* Moya
*Moya

* Moya, Trevino
* Jones , Moya
* Moya, Trevino
Moya*, Fry
Moya*, Fry
Moya*, Fry

\*Moya

SLTF

Department  
Heads,  
Trevino

Moya