

Public Works Master Project List for September 2011

Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update
2011-2012 Street Maintenance Project	TBD	4.P	5/30/2012	TBD	Limited funding will take back to City Council at mid-year.
Sidewalks on Padre Blvd	Install concrete sidewalks along Padre Blvd from Morninside toward the south, excluding private driveways	4.F	5/30/2012	TBD	Limited funding will take back to City Council at mid-year.
Landscape work at Bay street ends	Maintain landscape at the bay ends of the local streets	5.J	9/30/2012	11/2/2012	B & N was the low bidder at \$15,300 from November 2011 thru September 2012. Contract calls for twice a month amintenance during the fall and weekly winter months. Weekly during the spring and summer months
Dune Walkover and Parking Lot at Gay Dawn Circle.	Construct a new dune walkover and parking lot at Gay Dawn Circle	5.E	11/30/2011	12/15/2011	Project is complete.
Tompkins Channel Dredge	Perform maintenance dredge of the Tompkins Channel	5.W	12/5/2011	4/5/2012	City Council awarded contract to Rodriguez Brothers on Novemer 16 th Council Meeting for the low bid of \$275,000. The project is 75% completed should be completed by the end of January.

Dune Walkovers at Goodhope and Aquarius Circles	Replace the dune walkover structure at Goodhope Circle, and expand the parking and replace the dune walkover at Aquarius Circle.	5.E	31-Aug	30-Sep	These projects have been completed.
Implementation of No Overnight Parking in Beach Accesses	Install NO OVERNIGHT PARKING signs in beach accesses	5.E	31-Jul	8/12/2011	
Landscape work at Bay street ends	Maintain landscape at the bay ends of the local streets	5.J	9/30/2011	9/30/2011	
Installation of Benches at Cora Lee	Install benches at the west end of Cora Lee	5.J	8/31/2011	Complete	
Cora Lee Drainage	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	9/30/2012	The Plamt Strrep boat ramp project is complete.

Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by SLTF	The Shoreline Task Force is still working on this.
Paid Parking at Beach Accesses	Implementing paid parking plan on Gulf Blvd and Beach Accesses	4.R	8/30/2010	TBD	Staff is awaiting direction from City Council.

Team (* denotes team leader)
* Moya
* Moya
*Moya
* Moya, Trevino
* Jones , Moya

* Moya, Trevino
Moya*, Fry
Moya*, Fry
Moya*, Fry
*Moya

SLTF

Department
Heads,
Trevino