

Public Works Master Project List for August 2012						
Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update	Team (* denotes team leader)
2012 Gulf Blvd. Street Paving Project	Construction of concrete sidewalks with curb and angle parking on the west side of Gulf Blvd. from Constellation to Cora Lee	4. P,4. F	6/15/2012	8/31/2012	The contractor completed the construction of the sidewalk, raised landscape corners and valley gutter between Carolyn and Constellation. Items pending; paving around radii, installation of plants and restriping this seven (7) block area.	*Jones, Moya
2011-2012 Street Maintenance Project	9 streets that got deleated from the 2011 Street Paving Project and W. Retama	4.P	6/15/2012	8/15/2012	Contractor complete the work in August. The following streets were paved: W. Retama, E. Amberjack, Lynda Ln, E. Carolyn, E. Oleander, W. Pike, W. Lantana, E. Pike, and W. Tarpon.	* Moya
Sidewalks on Padre Blvd	Install concrete sidewalks along two blocks excluding private driveways	4.F	5/30/2012	TBD	Project is complete	* Moya
Landscape work at Bay street ends	Maintain landscape at the bay ends of the local streets	5.J	9/30/2012	11/2/2012	B&N was the low bidder at \$15,300 from November 2011 thru September 2012. Twice a month during fall and winter. Weekly during spring and summer months.	*Moya
Dune Walkover and Parking Lot at Gay Dawn Circle.	Construct a new dune walkover and parking lot at Gay Dawn Circle	5.E	11/30/2011	12/15/2011	Project is complete	* Moya, Trevino
Tompkins Channel Dredge	Perform maintenance dredge of the Tompkins Channel	5.W	12/5/2011	4/5/2012	City Council awarded contract to Rodriguez Brothers on Novemer 16 th Council Meeting for the low bid of \$275,000. Completed January 19, 2011	* Jones , Moya
Dune Walkovers at Goodhope and Aquarius Circles	Replace the dune walkover structure at Goodhope Circle, and expand the parking and replace the dune walkover at Aquarius Circle.	5.E	31-Aug	30-Sep	These projects have been completed.	* Moya, Trevino
Implementation of No Overnight Parking in Beach Accesses	Install NO OVERNIGHT PARKING signs in beach accesses	5.E	31-Jul	8/12/2011		Moya*, Fry
Landscape work at Bay street ends	Maintain landscape at the bay ends of the local streets	5.J	9/30/2011	9/30/2011		Moya*, Fry
Installation of Benches at Cora Lee	Install benches at the west end of Cora Lee	5.J	8/31/2011	Complete		Moya*, Fry
Cora Lee Drainage	Install rip-rap at the end of the street to prevent erosion and install valley gutters at various locations to enhance drainage	5.H	1/11/2010	9/30/2012	The Plam Street boat ramp project is complete.	*Moya
Evaluate street ends at the bay and determine the best use for each (formerly listed as Windsurf Access Points)	Inventory each west street end and determine its best use to the City.	5.G	9/30/2010	TBD by SLTF	The Shoreline Task Force is still working on this.	SLTF
Paid Parking at Beach Accesses	Implementing paid parking plan on Gulf Blvd and Beach Accesses	4.R	8/30/2010	TBD	Staff is awaiting direction from City Council.	Department Heads, Trevino
Gulf Circle Restrooms	TDLR Inspector conducted inspection for ADA Compliance	5.E	3/27/2012	TBD	All of the repairs for ADA Compliance have been completed. Final inspection has been conducted by TDLR Inspector.	Moya