

Public Works Master Project List for November 2012						
Project	Description	Comp. Plan Goal	Original Est. Completion Date	Current Est. Completion Date	Latest Update	Team (* denotes team leader)
2012 Gulf Blvd. Street Paving Project	Construction of concrete sidewalks with curb and angle parking on the west side of Gulf Blvd. from Constellation to Cora Lee	4. P,4. F	6/15/2012	8/31/2012	Project was completed, all punch list issues were addressed. Cost was lower than budgeted.	*Jones, Moya
2011-2012 Street Maintenance Project	9 streets that got deleated from the 2011 Street Paving Project and W. Retama	4.P	6/15/2012	8/15/2012	Contractor completed the work in August. The following streets were paved: W. Retama, E. Amberjack, Lynda Ln, E. Carolyn, E. Oleander, W. Pike, W. Lantana, E. Pike, and W. Tarpon.	* Moya
Sidewalks on Padre Blvd	Install concrete sidewalks along two blocks excluding private driveways	4.F	5/30/2012	TBD		* Moya
Landscape work at Bay street ends	Maintain landscape at the bay ends of the local streets	5.J	9/30/2012	11/2/2012	B&N Tractor Service was the low bidder at \$14,580 for The Street End Landscape and Maintenance Contract. He as done a good job this past year and this will be his thirld consecutive year. We had budgeted \$15,500 for the contract in 2012/2013 budget.	*Moya
Palm Tree Trimming Project	Trim Palm Trees	N/A	11/30/2012	11/27/2012	Pablo Garcia was the low bider at \$17,250 for 1500 palm trees. Contractor will begin trimming palm trees on the East side streets.	Moya